COMPLETION REPORT

1	Name of the work	Construction of First Floor office for AEE (Yeshwanthapura) at JP Park Swimming Pool parking area in ward no 17
2	Estimate amount of work	Rs. 19,95,000/-
3	Administration Sanction No	JC/RRNZ/AS/2757/2013-14 dated: 18.01.2014
4	Job Code No	017-14-000062
5	Work Order Number and Date	EE/RRND/WO/277/13-14 Date: 22.02.2014
6	Agreement No and Date	EE/RRND/AGMT/277/13-14 Date: 22.02.2014
7	Contract Value	Rs. 20,71,836/-
8	Total Cost of works per final bill	Rs. 20,58,548/-
9	Percentage of Excess if any	–
10	Date of Handing over site/ Date of Commencement of work	01.01.2015
11	Due Date of Completion	19.08.2014
12	Actual Date of Completion	27.09.2016
13	Details of Recording	MB No 3923/15-16 Page No 392216 to 392222
14	Penalty if any levied for Short Progress	–
15	Whether if any levied for Short Progress	NA
16	Name of te officer who took final measurement and also who inspected or passed the work and it was executed satisfactorily or others	1) Assistant Engineer-Nagaraj 2) Assistant Exe. Engineer- Nanjappa 3) Exeuctive Engineer-Srinivas.M

Assistant Engineer
Ward No 17

Executive Engineer
RR Nagara Division

Asst.Executive Engineer
Yeshwanthapura sub Division

Superintendent Engineer
RR Nagara Zone

Scanned by CamScanner